

City of Olympia Sea Level Rise Response Plan - Proposed Schedule
 May 5, 2017

Month	May-17	Jun-17	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18	Jul-18	Aug-18	Sep-18	Oct-18	Nov-18	Dec-18
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
PHASE 1																				
1. Project Management																				
a. Monthly coordination calls																				
b. Project team management																				
a. Project partners website																				
2. Project Initiation & Scope of Work Finalization																				
a. Kick-off and site walk	☒																			
b. Scope Finalization	★																			
3. Data Review																				
a. Review prior studies and data																				
b. Climate science review		★																		
4. Travel and Expenses																				
PHASE 2																				
5. Develop SLR Planning Framework																				
6. Vulnerability and Risk Assessment																				
a. Asset data collection					☒															
b. Vulnerability assessment							★													
c. Risk assessment							★													
7. Evaluate Adaptation Strategies and Develop Preferred Plan																				
a. Develop initial strategies and scenarios																				
b. Develop preferred plan										☒			★							
c. Develop governance and informational strategies													★							
8. Community and Stakeholder Engagement																				
a. Prepare materials and graphics																				
c. Attend community workshops (3)						◆			◆			◆								
9. SLR Response Plan																				
																★				Adopt Plan

Task Deliverable	★
In-person Meeting	☒
Community Workshop	◆